

Appendix 8

**Details of Bus Terminals-cum-Shopping Complexes implemented by Kerala State Road Transport Corporation
as of December 2019**

(Referred to in Paragraph 5.4)

Sl. No.	Name of BTSC	Cost of project (₹ in crore)			Status of completion			Built-up area (sq. ft.)			
		Estimate	Revised	Actual	Scheduled	Actual	Delay (months)	Total	Commer- cial	Vacant	
										Area	per cent
1	Kottarakkara	1.95	-	2.73	Not available	May 2010	-	Not available	12,523	5,357	42.78
2	Kasargod	4.32	-	6.09	Not available	January 2011	-	Not available	38,731	25,405	65.59
3	Kattakkada	3.23	-	3.52	Not available	November 2011	-	Not available	15,817	4,176	26.40
4	Nedumangad	7.99	9.70	9.66	June 2014	August 2015	13	62,356	10,038	5,535	55.14
5	Neyyattinkara	3.66	3.31	4.02	October 2013	October 2015	24	19,604	6,551	2,918	44.54
6	Payyannur	5.88	5.00	5.14	March 2016	October 2015	Nil	30,390	11,632	4,422	38.02
7	Thodupuzha	12.49	14.98	12.05	March 2015	Ongoing	57	1,10,016	13,342	11,336	84.96
8	Malappuram	7.90	-	3.91	March 2017	Ongoing	33	33,922	3,763	3,763	100.00
9	Haripad	5.35	5.08	3.88	December 2016	Ongoing	36	31,924	6,681	6,681	100.00
10	Kottayam	19.50	-	-	March 2017	Construction not started	33	1,99,778	8,240	Construction not started	
11	Palakkad	5.85	7.10	-	September 2017		27	21,711	Not available		